

Activity ID	Activity Description	Original Duration	Budgeted Man Days	Units of Skilled Labor
CARPENTERS				
ALUMINUM PATIENT DOOR:				
F1GE-0822	HANG PATIENT DOORS - F1 GEN ER	12	24.00	2.00
F1IM-0822	HANG PATIENT DOORS - F1 IMAGING	7	14.00	2.00
F1OB-0822	HANG PATIENT DOORS - F1 OBSER	12	24.00	2.00
F1PE-0822	HANG PATIENT DOORS - F1 PED ER	7	14.00	2.00
F1TR-0822	HANG PATIENT DOORS - F1 TRAUMA	10	20.00	2.00
F2C1-0822	HANG PATIENT DOORS - F2 CTR CORE	3	6.00	2.00
F2E1-0822	HANG PATIENT DOORS - F2 EAST A1	12	24.00	2.00
F2E2-0822	HANG PATIENT DOORS - F2 EAST A2	12	24.00	2.00
F2N1-0822	HANG PATIENT DOORS - F2 NORTH A1	10	20.00	2.00
F2N2-0822	HANG PATIENT DOORS - F2 NORTH A2	10	20.00	2.00
F2W1-0822	HANG PATIENT DOORS - F2 WEST A1	10	20.00	2.00
F2W2-0822	HANG PATIENT DOORS - F2 WEST A2	10	20.00	2.00
F3C1-0822	HANG PATIENT DOORS - F3 CTR CORE	3	6.00	2.00
F5C1-0822	HANG PATIENT DOORS - F5 CTR CORE	3	6.00	2.00
F5E1-0822	HANG PATIENT DOORS - F5 WEST A2	7	14.00	2.00
F5E2-0822	HANG PATIENT DOORS - F5 EAST A2	7	14.00	2.00
F5W1-0822	HANG PATIENT DOORS - F5 WEST A1	12	24.00	2.00
F6C1-0822	HANG PATIENT DOORS - F6 CTR CORE	4	8.00	2.00

SUNSHADES				
COSE-1072	INSTALL SUNSHADES - SO ELEV CENTER A1	25	75.00	3.00
E1SE-1072	INSTALL SUNSHADES - SO ELEV EA A1	20	60.00	3.00
E2SE-1072	INSTALL SUNSHADES - SO ELEV EA A2	20	60.00	3.00
N1NE-1072	INSTALL SUNSHADE - NO ELEV NO A1	21	63.00	3.00
N1WE-1072	INSTALL SUNSHADES - WE ELEV NO A1	24	72.00	3.00
W1SE-1072	INSTALL SUNSHADES - SO ELEV WE A1	20	60.00	3.00
W2SE-1072	INSTALL SUNSHADES - SO ELEV WE A2	20	60.00	3.00
W2WE-1072	INSTALL SUNSHADES - WE ELEV WE A2	20	60.00	3.00

GLAZER				
ALUMINUM STOREFRONT:				
C1PH-0840	INSTALL STOREFRONT SYSTEMS - ALL ELEV PH	5	20.00	4.00
CCNE-0840	INSTALL STOREFRONT SYSTEMS - NE ELEV CC	2	8.00	4.00
CCWE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV CC	8	64.00	8.00
COSE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV CENTER A1	10	40.00	4.00
E1NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV EA A1	12	48.00	4.00

Start Date 14OCT04
 Finish Date 12DEC07
 Data Date 14OCT04
 Run Date 29JAN08 15:58

CHB6

Sheet 1 of 6

SCHEDULING CONSULTANTS, LTD.
 RESOURCE LOADED SCHEDULE

Date	Revision	Checked	Approved

Activity ID	Activity Description	Original Duration	Budgeted Man Days	Units of Skilled Labor
ALUMINUM STOREFRONT:				
E1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV EA A1	12	48.00	4.00
E2EE-0840	INSTALL STOREFRONT SYSTEMS - EA ELEV EA A2	8	32.00	4.00
E2NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV EA A2	7	28.00	4.00
E2SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV EA A2	8	32.00	4.00
N1EE-0840	INSTALL STOREFRONT SYSTEMS - EA ELEV NO A1	9	36.00	4.00
N1NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV NO A1	13	52.00	4.00
N1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV NO A1	5	20.00	4.00
N1WE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV NO A1	25	100.00	4.00
S1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV SO A1	8	32.00	4.00
W1NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV WE A1	10	40.00	4.00
W1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV WE A1	10	40.00	4.00
W2NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV WE A2	9	36.00	4.00
W2SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV WE A2	11	44.00	4.00
W2WE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV WE A2	12	48.00	4.00
WWNE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV WALKWAY	3	12.00	4.00
WWSE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV WALKWAY	3	12.00	4.00
WWWE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV WALKWAY	3	12.00	4.00

CURTAIN WALL

CCNE-0842	INSTALL CURTAIN WALL SYSTEMS - NE ELEV CC	7	28.00	4.00
CCWE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV CC	15	140.00	9.33
COSE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV CENTER A1	25	100.00	4.00
E1NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV EA A1	25	100.00	4.00
E1SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV EA A1	25	100.00	4.00
E2EE-0842	INSTALL CURTAIN WALL SYSTEMS - EA ELEV EA A2	17	68.00	4.00
E2NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV EA A2	18	72.00	4.00
E2SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV EA A2	25	100.00	4.00
N1EE-0842	INSTALL CURTAIN WALL SYSTEMS - EA ELEV NO A1	25	100.00	4.00
N1NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV NO A1	8	32.00	4.00
N1SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV NO A1	10	40.00	4.00
N1WE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV NO A1	10	40.00	4.00
W1NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV WE A1	8	32.00	4.00
W1SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV WE A1	8	32.00	4.00
W2NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV WE A2	8	32.00	4.00
W2SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV WE A2	8	32.00	4.00

Start Date 14OCT04
 Finish Date 12DEC07
 Data Date 14OCT04
 Run Date 29JAN08 15:58

CHB6

Sheet 2 of 6

SCHEDULING CONSULTANTS, LTD.
 RESOURCE LOADED SCHEDULE

Date	Revision	Checked	Approved

Activity ID	Activity Description	Original Duration	Budgeted Man Days	Units of Skilled Labor
CURTAIN WALL				
W2WE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV WE A2	8	32.00	4.00
WWNE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV WALKWAY	8	32.00	4.00
WWSE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV WALKWAY	10	40.00	4.00
WWWE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV WALKWAY	12	48.00	4.00
GLASS/GLAZING				
BFKI-0880	INSTALL INTERIOR WINDOWS - BSMT KITCH	2	4.00	2.00
F1CA-0880	INSTALL INTERIOR WINDOWS - F1 CAFE	5	10.00	2.00
F6N1-0880	INSTALL INTERIOR WINDOWS - F6 NORTH A1	8	16.00	2.00
F6N1-0889	INSTALL GLASS FLOOR - F6 NORTH A1	2	4.00	2.00
F6PL-1305	INSTALL WINDSHIELD - F6 PETE PLYGRD	8	16.00	2.00
WELDERS				
CANOPY				
F6PL-0566	PL/WELD SLEEVES @ WINDSHIELD- F6 PETE PLYGRD	5	10.00	2.00
PREPARE/SUBMIT TO A-E SHOP DWGS/PRODUCT DATA				
POPS-0815	PREP/SUBMIT ALUMINUM FRAME SUBMITTALS	5	0.00	0.00
POPS-0837	PREP/SUBMIT PETE'S PLAYGROUND POST SUBMITTALS	5	0.00	0.00
POPS-0841	PREP/SUBMIT ALUM ENT/STORFRNT SUBMITTALS	60	0.00	0.00
POPS-0845	PREP/SUBMIT GLASS ENTRANCE SUBMITTALS	5	0.00	0.00
POPS-0846	PREP/SUBMIT SLIDING ENTRANCE DOORS SUBMITTALS	5	0.00	0.00
POPS-0860	PREP/SUBMIT SWINGING ENTRANCE DOORS SUBMITTALS	60	0.00	0.00
POPS-0876	PREP/SUBMIT AUTO DOOR OPERATORS SUBMITTALS	5	0.00	0.00
POPS-0880	PREP/SUBMIT GLAZING SUBMITTALS	15	0.00	0.00
POPS-0881	PREP/SUBMIT MIRRORED GLASS SUBMITTALS	5	0.00	0.00
POPS-0892	PREP/SUBMIT ALUM CURTAIN WALL SUBMITTALS	60	0.00	0.00
POPS-1072	PREP/SUBMIT SUNSHADE SUBMITTALS	5	0.00	0.00
FABRICATE COMPONENTS				
POFA-0815	FAB ALUMINUM FRAMES	15	0.00	0.00
POFA-0837	FAB PETE'S PLAYGROUND POSTS	15	0.00	0.00
POFA-0841	FAB ALUM ENTRANCE/STORFRONTS	112	0.00	0.00
POFA-0845	FAB GLASS ENTRANCES	15	0.00	0.00
POFA-0847	FAB SLIDING ENTRANCE DOORS	15	0.00	0.00
POFA-0860	FAB SWINGING ENTRANCE DOORS	15	0.00	0.00
POFA-0876	FAB AUTO DOOR OPERATORS	15	0.00	0.00
POFA-0880	FAB GLAZING	15	0.00	0.00
POFA-0882	FAB MIRRORED GLASS	15	0.00	0.00

Start Date 14OCT04
Finish Date 12DEC07
Data Date 14OCT04
Run Date 29JAN08 15:58

CHB6

Sheet 3 of 6

SCHEDULING CONSULTANTS, LTD.
RESOURCE LOADED SCHEDULE

Date	Revision	Checked	Approved

Activity ID	Activity Description	Original Duration	Budgeted Man Days	Units of Skilled Labor
FABRICATE COMPONENTS				
POFA-0892	FAB ALUM CURTAIN WALLS	133	0.00	0.00
POFA-1072	FAB SUNSHADES	15	0.00	0.00
DELIVERY OF MATERIALS/EQUIPMENT				
PODE-0815	DELIVER ALUMINUM FRAMES	28	0.00	0.00
PODE-0837	DELIVER PETE'S PLAYGROUND POSTS	40	0.00	0.00
PODE-0841	DELIVER ALUM ENTRANCE/STORFRONTS	28	0.00	0.00
PODE-0845	DELIVER GLASS ENTRANCES	28	0.00	0.00
PODE-0847	DELIVER SLIDING ENTRANCE DOORS	40	0.00	0.00
PODE-0860	DELIVER SWINGING ENTRANCE DOORS	28	0.00	0.00
PODE-0876	DELIVER AUTO DOOR OPERATORS	40	0.00	0.00
PODE-0880	DELIVER GLAZING	70	0.00	0.00
PODE-0882	DELIVER MIRRORED GLASS	10	0.00	0.00
PODE-0892	DELIVER ALUM CURTAIN WALLS	40	0.00	0.00
PODE-1072	DELIVER SUNSHADES	40	0.00	0.00
ALUMINUM PATIENT DOOR:				
F1GE-0822	HANG PATIENT DOORS - F1 GEN ER	12	0.00	0.00
F1IM-0822	HANG PATIENT DOORS - F1 IMAGING	7	0.00	0.00
F1OB-0822	HANG PATIENT DOORS - F1 OBSER	12	0.00	0.00
F1PE-0822	HANG PATIENT DOORS - F1 PED ER	7	0.00	0.00
F1TR-0822	HANG PATIENT DOORS - F1 TRAUMA	10	0.00	0.00
F2C1-0822	HANG PATIENT DOORS - F2 CTR CORE	3	0.00	0.00
F2E1-0822	HANG PATIENT DOORS - F2 EAST A1	12	0.00	0.00
F2E2-0822	HANG PATIENT DOORS - F2 EAST A2	12	0.00	0.00
F2N1-0822	HANG PATIENT DOORS - F2 NORTH A1	10	0.00	0.00
F2N2-0822	HANG PATIENT DOORS - F2 NORTH A2	10	0.00	0.00
F2W1-0822	HANG PATIENT DOORS - F2 WEST A1	10	0.00	0.00
F2W2-0822	HANG PATIENT DOORS - F2 WEST A2	10	0.00	0.00
F3C1-0822	HANG PATIENT DOORS - F3 CTR CORE	3	0.00	0.00
F5C1-0822	HANG PATIENT DOORS - F5 CTR CORE	3	0.00	0.00
F5E1-0822	HANG PATIENT DOORS - F5 WEST A2	7	0.00	0.00
F5E2-0822	HANG PATIENT DOORS - F5 EAST A2	7	0.00	0.00
F5W1-0822	HANG PATIENT DOORS - F5 WEST A1	12	0.00	0.00
F6C1-0822	HANG PATIENT DOORS - F6 CTR CORE	4	0.00	0.00
ALUMINUM STOREFRONT:				
C1PH-0840	INSTALL STOREFRONT SYSTEMS - ALL ELEV PH	5	0.00	0.00

Start Date 14OCT04
Finish Date 12DEC07
Data Date 14OCT04
Run Date 29JAN08 15:58

CHB6
Sheet 4 of 6
SCHEDULING CONSULTANTS, LTD.
RESOURCE LOADED SCHEDULE

Date	Revision	Checked	Approved

Activity ID	Activity Description	Original Duration	Budgeted Man Days	Units of Skilled Labor
ALUMINUM STOREFRONT:				
CCNE-0840	INSTALL STOREFRONT SYSTEMS - NE ELEV CC	2	0.00	0.00
CCWE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV CC	8	0.00	0.00
COSE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV CENTER A1	10	0.00	0.00
E1NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV EA A1	12	0.00	0.00
E1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV EA A1	12	0.00	0.00
E2EE-0840	INSTALL STOREFRONT SYSTEMS - EA ELEV EA A2	8	0.00	0.00
E2NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV EA A2	7	0.00	0.00
E2SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV EA A2	8	0.00	0.00
N1EE-0840	INSTALL STOREFRONT SYSTEMS - EA ELEV NO A1	9	0.00	0.00
N1NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV NO A1	13	0.00	0.00
N1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV NO A1	5	0.00	0.00
N1WE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV NO A1	25	0.00	0.00
S1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV SO A1	8	0.00	0.00
W1NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV WE A1	10	0.00	0.00
W1SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV WE A1	10	0.00	0.00
W2NE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV WE A2	9	0.00	0.00
W2SE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV WE A2	11	0.00	0.00
W2WE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV WE A2	12	0.00	0.00
WWNE-0840	INSTALL STOREFRONT SYSTEMS - NO ELEV WALKWAY	3	0.00	0.00
WWSE-0840	INSTALL STOREFRONT SYSTEMS - SO ELEV WALKWAY	3	0.00	0.00
WWWE-0840	INSTALL STOREFRONT SYSTEMS - WE ELEV WALKWAY	3	0.00	0.00
BONDS ON SUBCONTRACTORS				
AABA-0810	OBTAIN BOND - WESTERN GLASS	5	0.00	0.00
AABA-0811	OBTAIN INSURANCE - WESTERN GLASS	5	0.00	0.00
CANOPY				
F6PL-0566	PL/WELD SLEEVES @ WINDSHIELD- F6 PETE PLYGRD	5	0.00	0.00
CURTAIN WALL				
CCNE-0842	INSTALL CURTAIN WALL SYSTEMS - NE ELEV CC	7	0.00	0.00
CCWE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV CC	15	0.00	0.00
COSE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV CENTER A1	25	0.00	0.00
E1NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV EA A1	25	0.00	0.00
E1SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV EA A1	25	0.00	0.00
E2EE-0842	INSTALL CURTAIN WALL SYSTEMS - EA ELEV EA A2	17	0.00	0.00
E2NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV EA A2	18	0.00	0.00
E2SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV EA A2	25	0.00	0.00

Start Date 14OCT04
Finish Date 12DEC07
Data Date 14OCT04
Run Date 29JAN08 15:58

CHB6
Sheet 5 of 6
SCHEDULING CONSULTANTS, LTD.
RESOURCE LOADED SCHEDULE

Date	Revision	Checked	Approved

Activity ID	Activity Description	Original Duration	Budgeted Man Days	Units of Skilled Labor
CURTAIN WALL				
N1EE-0842	INSTALL CURTAIN WALL SYSTEMS - EA ELEV NO A1	25	0.00	0.00
N1NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV NO A1	8	0.00	0.00
N1SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV NO A1	10	0.00	0.00
N1WE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV NO A1	10	0.00	0.00
W1NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV WE A1	8	0.00	0.00
W1SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV WE A1	8	0.00	0.00
W2NE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV WE A2	8	0.00	0.00
W2SE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV WE A2	8	0.00	0.00
W2WE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV WE A2	8	0.00	0.00
WWNE-0842	INSTALL CURTAIN WALL SYSTEMS - NO ELEV WALKWAY	8	0.00	0.00
WWSE-0842	INSTALL CURTAIN WALL SYSTEMS - SO ELEV WALKWAY	10	0.00	0.00
WWWE-0842	INSTALL CURTAIN WALL SYSTEMS - WE ELEV WALKWAY	12	0.00	0.00
GLASS/GLAZING				
BFKI-0880	INSTALL INTERIOR WINDOWS - BSMT KITCH	2	0.00	0.00
F1CA-0880	INSTALL INTERIOR WINDOWS - F1 CAFE	5	0.00	0.00
F6N1-0880	INSTALL INTERIOR WINDOWS - F6 NORTH A1	8	0.00	0.00
F6N1-0889	INSTALL GLASS FLOOR - F6 NORTH A1	2	0.00	0.00
F6PL-1305	INSTALL WINDSHIELD - F6 PETE PLYGRD	8	0.00	0.00
PGF1-0880	INSTALL FIRE RATED GLASS (so elev) - F1 PKG GAR	4	0.00	0.00
HOLLOW METAL FRAMES				
BFME-0810	INSTALL HOLLOW METAL FRAMES - BSMT MECH	2	0.00	0.00
BFSU-0810	INSTALL HOLLOW METAL FRAMES - BSMT SUPP	2	0.00	0.00
SUNSHADES				
COSE-1072	INSTALL SUNSHADES - SO ELEV CENTER A1	25	0.00	0.00
E1SE-1072	INSTALL SUNSHADES - SO ELEV EA A1	20	0.00	0.00
E2SE-1072	INSTALL SUNSHADES - SO ELEV EA A2	20	0.00	0.00
N1NE-1072	INSTALL SUNSHADE - NO ELEV NO A1	21	0.00	0.00
N1WE-1072	INSTALL SUNSHADES - WE ELEV NO A1	24	0.00	0.00
W1SE-1072	INSTALL SUNSHADES - SO ELEV WE A1	20	0.00	0.00
W2SE-1072	INSTALL SUNSHADES - SO ELEV WE A2	20	0.00	0.00
W2WE-1072	INSTALL SUNSHADES - WE ELEV WE A2	20	0.00	0.00

Start Date	14OCT04	CHB6	Sheet 6 of 6	Date	Revision	Checked	Approved
Finish Date	12DEC07						
Data Date	14OCT04						
Run Date	29JAN08 15:58						
SCHEDULING CONSULTANTS, LTD. RESOURCE LOADED SCHEDULE							
© Primavera Systems, Inc.							

