

Activity ID	Activity Description	Orig Dur	Cur Rem Dur	Actual Start	Actual Finish	Estimated Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Planned Start	Planned Finish
-------------	----------------------	----------	-------------	--------------	---------------	------------------------------	-------------	--------------	------------	-------------	-------------	---------------	----------------

PROJECT MILESTONES/KEY DATES/NOTABLE ACTIVITIES

OVERALL PROJECT MILESTONES/KEY DATES

PROJECT MILESTONES

XXOD-0100	OVERALL PROJECT DURATION (hammock)	679*	526*	01JUN07			01JUN07A	09APR09	01JUN07A	09APR09	-29		
XXOD-0200	LANDSCAPE MAINTENANCE (hammock)	679*	526*	01JUN07			01JUN07A	09APR09	01JUN07A	09APR09	-29		

PHASE I INTERIM MILESTONES

OVERALL DURATION

XXP1-0100	OVERALL DURATION OF PHASE 1 (hammock)	449*	296*	01JUN07			01JUN07A	22AUG08	01JUN07A	14JUL08	-39		
-----------	---------------------------------------	------	------	---------	--	--	----------	---------	----------	---------	-----	--	--

PROCUREMENT ACTIVITIES

PROCUREMENT ACTIVITIES

PREPARE/SUBMIT SHOP DRAWINGS/PRODUCT DATA

POPS-1015	PREP/SUBMIT PLAYGROUND EQUIPMENT SHOP DRAWINGS	64	64				01NOV07	06FEB08	23SEP08	22DEC08	224		
-----------	--	----	----	--	--	--	---------	---------	---------	---------	-----	--	--

FABRICATE/DELIVER

POFD-1500	FAB/DELIVER AC UNITS	90	89	20SEP07			20SEP07A	12MAR08	20SEP07A	05MAY08	38		
POFD-1600	FAB/DELIVER SWITCHGEAR	40	40				01NOV07	03JAN08	14APR08	09JUN08	111		

DEFERRED APPROVAL PROCUREMENT

PROCUREMENT ACTIVITIES

DSA APPROVAL

DSAA-1400	DSA APPROVAL OF ELEVATOR SHOP DRAWINGS	101	90	29AUG07			29AUG07A	13MAR08	29AUG07A	18FEB08	-18		
DSAA-1510	DSA APPROVAL OF FIRE SPRINKLER SHOP DRAWINGS	95	45	19SEP07			19SEP07A	15DEC07	19SEP07A	12DEC07	-3		

PHASE I

P2P BUILDING STRUCTURE

LEVEL 1/ LEVEL 2 / ROOF STEEL COLUMN

P21R-0521	ERECT STEEL/COLS/BMS/JOIST(grid F-H) - LV-2 P2P	10	10				01NOV07	16NOV07	03OCT07	16OCT07	-20		
P21R-0522	ERECT STEEL/COLS/BMS/JOIST(grid A-F) - LV-2 P2P	8	8				19NOV07	03DEC07	18OCT07	29OCT07	-20		
P21R-0550	ERECT STEEL STAIRS (lv 1 to lv 2)- LV-2 P2P	9	9				29NOV07	13DEC07	10DEC07	31DEC07	6		

LEVEL 2

P2L2-0531	PLACE/WELD/DETAIL MTL DECK (F-H) - LV-2 P2P	5	5				19NOV07	27NOV07	25OCT07	31OCT07	-15		
P2L2-0391	FORM TOPPING SLAB (F-H) - LV-2 P2P	3	3				29NOV07	03DEC07	06NOV07	09NOV07	-12		

ROOF LEVEL

P2RL-0531	PL/WELD/DETAIL MTL DECK (F-H) - ROOF P2P	4	4				29NOV07	04DEC07	01NOV07	06NOV07	-15		
-----------	--	---	---	--	--	--	---------	---------	---------	---------	-----	--	--

SITWORK

SITWORK

P1SW-0212	DEMO/REM EXISTING FENCES/PAVEMENT - SITE - PH 1	5	5				01NOV07	08NOV07	14FEB08	21FEB08	52		
-----------	---	---	---	--	--	--	---------	---------	---------	---------	----	--	--

Finish Date 09APR09
 Data Date 01NOV07
 Run Date 29JAN08 11:05

CU04

SCHEDULING CONSULTANTS, LTD.
SCHEDULE UPDATE FORM
UPDATE BY PHASE/AREA/LEVEL (LT18)

Sheet 1 of 2

Date	Revision	Checked	Approved

Activity ID	Activity Description	Orig Dur	Cur Rem Dur	Actual Start	Actual Finish	Estimated Remaining Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	Planned Start	Planned Finish
SITWORK													
P1SW-0211	DEMO/RELOCATE EXIST PLAYGRND EQUIP - SITE - PH 1	4	4				06NOV07	12NOV07	19FEB08	25FEB08	52		
P1SW-0213	DEMO/REM EXIST CMU RETAINING WALLS - SITE - PH 1	2	2				09NOV07	12NOV07	22FEB08	25FEB08	52		
P1SW-0206	OVERLOT GRADING - SITE - PH 1	5	5				13NOV07	20NOV07	26FEB08	04MAR08	52		31MAY07
P1SW-0215	EXCAV FOR ORNAMENTAL FENCE - SITE - PH 1	3	3				21NOV07	27NOV07	23MAY08	28MAY08	98		
P1SW-0333	FORM/PL/FIN FDN FOR ORNAMENTAL FENCE-SITE - PH 1	5	5				29NOV07	06DEC07	29MAY08	04JUN08	98		

Finish Date 09APR09
 Data Date 01NOV07
 Run Date 29JAN08 11:05

CU04

SCHEDULING CONSULTANTS, LTD.
SCHEDULE UPDATE FORM
UPDATE BY PHASE/AREA/LEVEL (LT18)

Sheet 2 of 2

Date	Revision	Checked	Approved