

Activity ID	Activity Description	Orig Dur	Rem Dur	% Comp	Start	Finish	MC20 Start	MC20 Finish	Variance Start	Variance Finish
HOSPITAL INTERIOR BUILDOUT ACTIVITIES										
BASEMENT LEVEL										
SERVING & DINING										
BLKSD-0932	INSTALL CERAMIC TILE (dining area) - BST SER/DIN	15	5	67	08AUG06A	05OCT06	08AUG06	28AUG06	0	-27
BLKSD-1653	SET/CONNECT LIGHT FIXTURES - BST SER/DIN	5	3	40	19SEP06A	28SEP06	27JUL06	02AUG06	-37	-40
BLKSD-1674	TRIM-OUT PHONE/DATA SYST - BST SER/DIN	2	2	0	26SEP06	27SEP06	15AUG06	16AUG06	-29	-29
BLKSD-1020	BUMPER RAILS/CORNER GUARDS - BST SER/DIN	4	4	0	26SEP06	29SEP06	08AUG06	11AUG06	-34	-34
BLKSD-1090	INSTALL CLOUDS - BST SER/DIN	5	5	0	26SEP06	02OCT06	15AUG06	21AUG06	-29	-29
BLKSD-1676	TRIM-OUT INTERCOM - BST SER/DIN	2	2	0	29SEP06	02OCT06	15AUG06	16AUG06	-32	-32
BLKSD-1535	TRIM-OUT FIRE PROTECT SYST - BST SER/DIN	3	3	0	29SEP06	03OCT06	08AUG06	10AUG06	-37	-37
BLKSD-1710	TRIM-OUT SECURITY SYST - BST SER/DIN	3	3	0	29SEP06	03OCT06	15AUG06	17AUG06	-32	-32
BLKSD-1010	TOILET PARTITIONS/ACCESSORIES - BST SER/DIN	4	4	0	29SEP06	04OCT06	10AUG06	15AUG06	-35	-35
BLKSD-1549	SET/CONNECT PLMBING FIXTS (casewrk)- BST SER/DIN	5	5	0	29SEP06	05OCT06	10AUG06	16AUG06	-35	-35
BLKSD-1655	TRIM-OUT ELEC SYST/WALL LIGHTS- BST SER/DIN	5	5	0	29SEP06	05OCT06	08AUG06	14AUG06	-37	-37
BLKSD-1592	ABOVE CLG INSPECTION/CORRECTIONS - BST SER/DIN	5	5	0	29SEP06	05OCT06	03AUG06	09AUG06	-40	-40
BLKSD-0820	HANG DOORS/HARDWARE - BST SER/DIN	2	2	0	04OCT06	05OCT06	06SEP06	07SEP06	-20	-20
BLKSD-1042	INSTALL SIGNAGE - BST SER/DIN	2	2	0	06OCT06	09OCT06	15AUG06	16AUG06	-37	-37
BLKSD-8880	CLEANUP/PREP JED DEFICIENCY LIST - BST SER/DIN	5	5	0	06OCT06	12OCT06	08SEP06	14SEP06	-20	-20
BLKSD-8888	COMPLETE JED DEFICIENCY LIST - BST SER/DIN	5	5	0	13OCT06	19OCT06	15SEP06	21SEP06	-20	-20
BLKSD-0954	INSTALL CEILING TILE (balance) - BST SER/DIN	3	3	0	18OCT06	20OCT06	01DEC06	05DEC06	30	30
BLKSD-9990	PREPARE OWNER/A-E PUNCHLIST - BST SER/DIN	2	2	0	20OCT06	23OCT06	22SEP06	25SEP06	-20	-20
BLKSD-9995	COMPLETE OWNER/A-E PUNCHLIST - BST SER/DIN	10	10	0	24OCT06	06NOV06	05OCT06	18OCT06	-13	-13
BLKSD-1175	INSTALL OWNER FURNISHED EQUIPMENT - BST SER/DIN	20	20	0	07NOV06	06DEC06	19OCT06	15NOV06	-13	-13



Start Date 01APR04
 Finish Date 07JUN07
 Data Date 26SEP06
 Run Date 29SEP06 08:06

MC26

JE DUNN/NEENAN
MEDICAL CENTER OF THE ROCKIES
VARIANCE REPORT (INTERIOR BUILDOUT)

Sheet 1 of 22

Date	Revision	Checked	Approved